

NO. OF COPIES RECEIVED	5
DISTRIBUTION	
SANTA FE	1
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	3

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)


1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER- <input type="checkbox"/>
2. Name of Operator Southland Royalty Company
3. Address of Operator P. O. Drawer 570, Farmington, NM 87401
4. Location of Well UNIT LETTER <u>L</u> <u>1680</u> FEET FROM THE <u>South</u> LINE AND <u>1160</u> FEET FROM THE <u>West</u> LINE, SECTION <u>6</u> TOWNSHIP <u>31N</u> RANGE <u>11W</u> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 6439' GR

7. Unit Agreement Name
8. Farm or Lease Name Grenier
9. Well No. #17E
10. Field and Pool, or Wildcat Basin Dakota
12. County San Juan

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/> TEMPORARILY ABANDON <input type="checkbox"/> PULL OR ALTER CASING <input type="checkbox"/> OTHER <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/> CHANGE PLANS <input type="checkbox"/> OTHER <input type="checkbox"/>
REMEDIAL WORK <input type="checkbox"/> COMMENCE DRILLING OPNS. <input type="checkbox"/> CASING TEST AND CEMENT JOB <input type="checkbox"/> OTHER <u>Spud and Casing Report</u> <input checked="" type="checkbox"/>	
ALTERING CASING <input type="checkbox"/> PLUG AND ABANDONMENT <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

8-24-79 Spudded 13 3/4" surface hole at 5:30 PM, 8-24-79 and drilled to 246'. Set 5 joints (229') of 10 3/4", 32.75#, H-40, ST & C casing at 243'. Cemented with 200 sacks of Class "B" with 1/4# gel flake per sack and 3% CaCl₂. Cement circulated to surface. Plug down at 1:00 AM, 8-25-79.



18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>A. R. Kendrick</u>	TITLE <u>District Production Manager</u>	DATE <u>8-27-79</u>
Original Signed by A. R. Kendrick	TITLE <u>SUPERVISOR</u>	DATE <u>AUG 29 1979</u>
APPROVED BY _____	TITLE _____	DATE _____
CONDITIONS OF APPROVAL, IF ANY:		