

STATE OF NEW MEXICO  
ENERGY and MINERALS  
DEPARTMENT

This form is not to  
be used for reporting  
packer leakage tests  
in Southeast New Mexico


OIL CONSERVATION DIVISION

API # 30-045-23911

Page 1  
Revised 10/01/78

NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Operator	BURLINGTON RESOURCES OIL & GAS CO.				Lease	PAYNE				Well No.	4A
Location of Well:	Unit	P	Sect	22	Twp.	032N	Rge.	010W	County	SAN JUAN	
NAME OF RESERVOIR OR POOL							TYPE OF PROD. (Oil or Gas)	METHOD OF PROD. (Flow or Art. Lift)	PROD. MEDIUM (Tbg. or Csg.)		
Upper Completion	MESAVERDE						Gas	Flow	Tubing		
Lower Completion	DAKOTA						Gas	Flow	Tubing		
PRE-FLOW SHUT-IN PRESSURE DATA											
Upper Completion	Hour, date shut-in	Length of time shut-in				SI press. psig		Stabilized? (Yes or No)			
	08/29/2002	120 Hours				266					
Lower Completion	08/29/2002	72 Hours				438					
FLOW TEST NO. 1											
Commenced at (hour,date)*		09/01/2002				Zone producing (Upper or Lower)		LOWER			
TIME (hour,date)	LAPSED TIME SINCE*	PRESSURE		PROD. ZONE		TEMP		REMARKS			
		Upper Completion	Lower Completion								
09/02/2002	96 Hours	269	141	open lower zone for flow							
09/03/2002	120 Hours	275	141								
Production rate during test											
Oil	BOPD based on		Bbbls. in		Hours.		Grav.		GOR		
Gas:	MCFPD; Tested thru (Orifice or Meter):										
MID-TEST SHUT-IN PRESSURE DATA											
Upper Completion	Hour, date shut-in	Length of time shut-in				SI press. psig		Stabilized? (Yes or No)			
Lower Completion	Hour, date shut-in	Length of time shut-in				SI press. psig		Stabilized? (Yes or No)			



3233301 366

(Continue on reverse side)

## NORTHWEST NEW MEXICO PACKER-LEAKAGE TEST

Page 2

## FLOW TEST NO. 2

Commenced at (hour, date)**		Zone producing (Upper or Lower):			
TIME (hour, date)	LAPSED TIME SINCE **	PRESSURE		PROD. ZONE TEMP.	REMARKS
		Upper Completion	Lower Completion		

Production rate during test

Oil: \_\_\_\_\_ BOPD based on \_\_\_\_\_ Bbls. in \_\_\_\_\_ Hours \_\_\_\_\_ Grav. \_\_\_\_\_ GOR \_\_\_\_\_

Gas: \_\_\_\_\_ MCFPD: Tested thru (Orifice or Meter): \_\_\_\_\_

Remarks: \_\_\_\_\_

I hereby certify that the information herein contained is true and complete to the best of my knowledge.

Approved \_\_\_\_\_ 19 \_\_\_\_\_

New Mexico Oil Conservation Division

ORIGINAL SIGNED BY CHARLIE T. HERTIN

By \_\_\_\_\_

Title **DEPUTY OIL & GAS INSPECTOR**Operator **Burlington Resources**By *Adrian Diaz*Title **Operations Associate**Date **Monday, September 09, 2002**

## NORTHWEST NEWMEXICO PACKER LEAKAGE TEST INSTRUCTIONS

1. A packer leakage test shall be commenced on each multiply completed well within seven days after actual completion of the well, and annually thereafter as prescribed by the order authorizing the multiple completion. Such tests shall also be commenced on all multiple completions within seven days following recompletion and/or chemical or fracture treatment, and whenever remedial work has been done on a well during which the packer or the tubing have been disturbed. Tests shall also be taken at any time that communication is suspected or when requested by the Division.
2. At least 72 hours prior to the commencement of any packer leakage test, the operator shall notify the Division in writing of the exact time the test is to be commenced. Offset operators shall also be so notified.
3. The packer leakage test shall commence when both zones of the dual completion are shut-in for pressure stabilization. Both zones shall remain shut-in until the well-head pressure in each has stabilized, provided however, that they need not remain shut-in more than seven days.
4. For Flow Test No. 1, one zone of the dual completion shall be produced at the normal rate of production while the other zone remains shut-in. Such test shall be continued for seven days in the case of a gas well and for 24 hours in the case of an oil well. Note: if, on an initial packer leakage test, a gas well is being flowed to the atmosphere due to lack of a pipeline connection the flow period shall be three hours.
5. Following completion of Flow Test No. 1, the well shall again be shut-in, in accordance with Paragraph 3 above.
6. Flow Test No. 2 shall be conducted even though no leak was indicated during Flow Test No. 1. Procedure for Flow Test No. 2 is to be the same as for Flow Test No. 1 except

that the previously produced zone shall remain shut-in while the zone which was previously shut-in is produced.

7. Pressures for gas-zone tests must be measured on each zone with a deadweight pressure gauge at time intervals as follows: 3 hours tests: immediately prior to the beginning of each flow period, at fifteen-minute intervals during the first hour thereof, and at hourly intervals thereafter, including one pressure measurement immediately prior to the conclusion of each flow period. 7-day tests: immediately prior to the beginning of each flow period, at least one time during each flow period (at approximately the midway point) and immediately prior to the conclusion of each flow period. Other pressures may be taken as desired, or may be requested on wells which have previously shown questionable test data. 24-hour oil zone tests: all pressures, throughout the entire test, shall be continuously measured and recorded with recording pressure gauges the accuracy of which must be checked at least twice, once at the beginning and once at the end of each test, with a deadweight pressure gauge. If a well is a gas-oil or an oil-gas dual completion, the recording gauge shall be required on the oil zone only, with deadweight pressures as required above being taken on the gas zone.

8. The results of the above-described tests shall be filed in triplicate within 15 days after completion of the test. Tests shall be filed with the Aztec District Office of the New Mexico Oil Conservation Division on Northwest New Mexico Packer Leakage Test Form Revised 10-01-78 with all deadweight pressures indicated thereon as well as the flowing temperatures (gas zones only) and gravity and GOR (oil zones only).