UNITED STATES DEPARTMENT OF THE INTERIOR **GEOLOGICAL SURVEY**

	Budget Bureau No. 42-R1424		
1	5. LEASE		
	SF 078543		
	6. IF INDIAN, ALLOTTEE OR TRIBE NAME		
_			
	7. UNIT AGREEMENT NAME		
nt	San Juan 32-7 Unit		
_	8. FARM OR LEASE NAME		
	San Juan 32-7 Unit		
	9. WELL NO.		
	#72		
	10. FIELD OR WILDCAT NAME		
	So Los Pinos Pictured Cliffs		
	11. SEC., T., R., M., OR BLK. AND SURVEY OR		
7	AREA TOOM BELL		
	Sec 33, T32N, R7W		
	12. COUNTY OR PARISH 13. STATE		
	San Juan New Mexico		
	14. API NO.		
Ε,	30-045-24500		
	15. ELEVATIONS (SHOW DE KOD AND WD)		
	6675' GR		
	An		
	Out of the second		
	(NOTE: Report results of multiple completion as zone		
Cy.	change on Form 9-3303/1/		
- 20-00			
	And the second s		

SUNDRY NOTICES AND REPORTS ON WELLS (Do not use this form for proposals to drill or to deepen or plug back to a difference reservoir. Use Form 9–331–C for such proposals.) 1. oil gas \Box well well other 2. NAME OF OPERATOR Northwest Pipeline Corporation 3. ADDRESS OF OPERATOR P.O. Box 90, Farmington, N.M. 87401 4. LOCATION OF WELL (REPORT LOCATION CLEARLY. See space 1 AT SURFACE: 1480' FNL & 880' FEL AT TOP PROD. INTERVAL: Same as above AT TOTAL DEPTH: Same as above 16. CHECK APPROPRIATE BOX TO INDICATE NATURE OF NOTICE REPORT, OR OTHER DATA SUBSEQUENT REPORT OF: REQUEST FOR APPROVAL TO: TEST WATER SHUT-OFF X FRACTURE TREAT SHOOT OR ACIDIZE REPAIR WELL

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)* 3-21-81

Blue-Jet ran Gr/CC1 Log and perfed 11 holes from 3866' to 3947'.

3-24-81

PULL OR ALTER CASING MULTIPLE COMPLETE **CHANGE ZONES** ABANDON* (other)

> HOWCO spearheaded 500 gal 7-1/2% HCl. Fraced w/ 58,000# of 20/40 sand & 54,000 gal of treated wtr (2-1/2# FR-20/1000) from 1/2 ppg to 1-1/2 ppg.ISIP 470#; 15 min 460#; 30 min 470#. MIR 26 BPM; AIR 24 BPM; MTP 3800#; ATP 3000#. Job completed @ 1645 hrs 3-24-81. Opened well @ 1730 hrs to clean up. Flowing well back after frac.

NOW WAITING ON IP TEST.

Subsurface Safety Valve: Manu. and Type		Set @ Ft.
18. I hereby certify that the foregoing is tr	ue and correct TITLE Production Clerk DATE	March 26, 1981
	(This space for Federal or State office use)	ACCEPTED FULL RECOMB
APPROVED BY	TITLE DATE	MAR 3 1 1981
ah 3-	NMOCO *See Instructions on Reverse Side	FARMINGTON DISTRICT