Submit 3 Copies To Appropriate District State of New Mexico Form C-103 Office Energy, Minerals and Natural Resources Revised March 25, 1999 District I WELL API NO. 1625 N. French Dr., Hobbs, NM 87240 District II 30-045-30546 OIL CONSERVATION D 811 South First, Artesia, NM 87210 5. Indicate Type of Lease 2040 South Pag District III 1000 Rio Brazos Rd., Aztec, NM 87410 STATE FEE X Santa Fe, NM District IV State Oil & Gas Lease No. 2040 South Pacheco, Santa Fe, NM 87505 SUNDRY NOTICES AND REPORTS ON Lease Name or Unit Agreement Name: (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEE DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM 2101) FOR PROPOSALS.) Oliver Unit 1. Type of Well: Oil Well Gas Well X Other 2. Name of Operator 8. Well No. Cross Timbers Operating Company #1 3. Address of Operator 9. Pool name or Wildcat 2700 Farmington Ave., Bldg. K. Ste 1 Farmington, NM 87401 Aztec Pictured Cliffs 4. Well Location 1,975 South Unit Letter ____ feet from the 1,530 feet from the_ line and line Section Township 31N Range **NMPM** County San Juan 10. Elevation (Show whether DR, RKB, RT, GR, etc.) 5,838' Ground Level 11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF: PERFORM REMEDIAL WORK PLUG AND ABANDON REMEDIAL WORK ALTERING CASING **TEMPORARILY ABANDON** CHANGE PLANS COMMENCE DRILLING OPNS. x PLUG AND **ABANDONMENT** CASING TEST AND PULL OR ALTER CASING MULTIPLE COMPLETION **CEMENT JOB** OTHER: OTHER: 12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 1103. For Multiple Completions: Attach wellbore diagram of proposed completion or recompilation. Cross Timbers Operatiog Co. (now known as XTO Energy) spudded an 8-3/4" hole on 7/09/01. Drilled to a depth of 211' KB. Ran 11 jts 7", 20#, J-55 casing to a depth of 209' KB. Cemented casing with 75 sx cl "B" cement w/2% CaCl2 & 1/4#/sx celloflake. Circ 8 bbls cement to the surface. Installed and PRESSURE TESTED the SURFACE CASING AND BOP's to 900 psiq for 30 minutes. Held OK. Resumed drilling on 7/10/01. I hereby certify that the information above is true and complete to the best of my knowledge and belief. SIGNATURE. TITLE Drilling Engineer 7/13/01 _DATE_ Type or print name Jeffrey W. Patton Telephone No. 324-1090 (This space for SCHOOL SIGNED BY CHURLE T. PERSON APPROVED BY TITLE Conditions of approval, if any: