

FORM APPROVED
OMB NO. 1004-0135
Expires: November 30, 2000

5. Lease Serial No.
SF-078039

6. If Indian, Allottee or Tribe Name

7. If Unit or CA/Agreement, Name and/or No.

8. Well Name and No.
SUTER 3B

9. API Well No.
30-045-30580

10. Field and Pool, or Exploratory
BLANCO MESA VERDE

11. County or Parish, and State
SAN JUAN COUNTY, NM

TYPE OF ACTION

☐ Water Shut-Off
☐ Well Integrity
☒ Other

PLEASE SEE ATTACHED WELL SCHEMATIC AS PROVIDED BY CONOCO.

Date 08/01/2001

Date _____

Office

**** ORIGINAL ** ORIGINAL ** ORIGINAL ** ORIGINAL ** ORIGINAL ** ORIGINAL ** ORIGINAL ****

CONOCO

END OF WELL SCHEMATIC

CONOCO

Well Name: SUTER 3BAPI #: 30-045-30580Spud Date: 26-Jun-01Rig Release Date: 4-Jul-01

7 1/16" 5M x 2 1/16" Tree Adapter/Cap
 11" 3M x 7 1/16" 5M Tubing Head
 11" 3M x 11" 3M Casing Spool
 9-5/8" 8 RD x 11" 3M Casing Head

Surface Casing Date set: 06/27/01
 Size 9 5/8 in
 Set at 285 ft # Jnts: 7
 Wt. 36 ppf Grade J-55
 Hole Size 12 1/4 in
 Wash Out 100 %
 Est. T.O.C. 0 ft
 Csg Shoe 285 ft
 TD of surface 285 ft

☒ New
☐ Used

Cement Date cmt'd: 6/27/2001
 Lead: 139 SX TYPE III, 2% CACL+0.25
PPS CELLO FLAKE
 Tail: _____
 Displacement vol. & fluid.: WATER
 Bumped Plug at: 6:00
 Pressure Plug bumped: 100
 Returns during job: 100%
 Returns to surface: 11 BBLS
 Floats Held: X Yes No
 W.O.C. for 14 hrs (plug bump to drlg cmt)

Intermediate Casing Date set: 07/02/01
 Size 7 in
 Set at 3156 ft # Jnts: 74
 Wt. 20 ppf Grade J-55
 Hole Size 8 3/4 in
 Wash Out ? %
 Est. T.O.C. 400
 Csg Shoe 3156 ft
 TD of intermediate 3175 ft

☒ New
☐ Used

Cement Date cmt'd: 7/2/2001
 Lead: see comments below

 Displacement vol. & fluid.: WATER
 Bumped Plug at: 14:45
 Pressure Plug bumped: 1170
 Returns during job: Y
 Returns to surface: NO
 Floats Held: X Yes No
 W.O.C. for 18 hrs (plug bump to drlg cmt)

Production Casing Date set: 07/04/01
 Size 4 1/2 in
 Wt. 10.5 ppf Grade J-55 from 0 to 5891 ft
 Wt. ppf Grade from to ft
 Hole Size 6 1/4 in # Jnts: 139
 Wash Out: ? %
 Est. T.O.C. 1287 ft
 Marker jnt @ 4855 ft
 FC 5847 ft
 Csg Shoe 5891 ft

☒ New
☐ Used

Cement Date cmt'd: 7/4/2001
 Lead: SEE COMMENTS

93 bbls disp
 Displacement vol. & fluid.: 2% KCL WATER
 Bumped Plug at: 16:40:00 PM
 Pressure Plug bumped: 1590
 Returns during job: N
 Returns to surface: N
 Floats Held: X Yes No

Mud Wt. @ TD 0 ppgTD 5,893 ft

COMMENTS:

Surface: CIRC 11 BBLS CMT TO SURFACE.Intermediate: 456 SX PREM LITE+8% GEL +.25 PPS CELLO FLAKE+2% CACL+4% PHENO SEAL, TAIL-81 SX TYPE III +.25 PPS CELLO FLAKE+2% CACL ***DID NOT CIRC CMT TO SURFACETEMP SURVEY-TOC @ 400' - BLM APPROVED DRILLING AHEAD WITH NO ACTIONProduction: LEAD: 102 SX (35'65) POZ TYPE III+.10% CSE+.2% R3+.25 PPS CELLO FLAKE+.4% FL25+6% GEL+4% PHENO SEAL
TAIL: 154 SX (35'65) POZ TYPE III+.10% CSE+.1% R3+.25 PPS CELLO FLAKE+.3% CD32+1% FL52+6% GEL+4% PHENO SEAL.

CENTRALIZERS:

Surface: 1,2,4,6Intermediate: 1,2,5,8,11,14,17,20,23,26,29,32,35,38,41,44,47,50,53,56,59,62,65,68,71Total: 4Production: 1,2,6,10,14,18,22,26,30,34,38,42,46,50,54,58,62,66,70,74,78,82,86,90,94,98,102,106,110Total: 24Total: 29**CBL will be run.*

Form Status Menu

Sundry Notice

This Sundry Notice was received by the BLM Well Information System and will be processed by the Farmington BLM office.

Current status of Transaction Number **6139**:

Sundry Notice Type: **SUBSEQUENT REPORT-Other Sundry Notice**

Date Sent: **08/01/2001**

Current status of submission: **RECVD**

Sent to BLM office: **Farmington**

Lease number: **SF-078039**

Submitted attachments: **1**

Well name(s) and number(s):

SUTER #3B

To use this Sundry Notice to file another  [click here.](#)

To view or print this Sundry Notice, [click here.](#)

To add/view or remove attachments previously submitted for this Sundry Notice, [click here.](#)

To return to the Previous Submissions screen, [click here.](#)

To return to the Operator Main Menu, [click here.](#)