

Submit 1 Copy To Appropriate District Office
District I - (575) 393-6161
1625 N. French Dr., Hobbs, NM 88240
District II - (575) 748-1283
811 S. First St., Artesia, NM 88210
District III - (505) 334-6178
1000 Rio Brazos Rd., Aztec, NM 87410
District IV - (505) 476-3460
1220 S. St. Francis Dr., Santa Fe, NM 87505

State of New Mexico
Energy, Minerals and Natural Resources

Form C-103
Revised August 1, 2011

OIL CONSERVATION DIVISION
1220 South St. Francis Dr.
Santa Fe, NM 87505

WELL API NO.

30-041-20787

5. Indicate Type of Lease
STATE FEE X

6. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. Type of Well: Oil Well X Gas Well Other

2. Name of Operator

State of New Mexico formerly Canyon E&P Company

3. Address of Operator

1625 N. French Drive Hobbs, NM 88240

4. Well Location

Unit Letter K : 1980 feet from the South line and 2050 feet from the West line

Section 17 Township 7S Range 34E NMPM Roosevelt County

11. Elevation (Show whether DR, RKB, RT, GR, etc.)

12. Check Appropriate Box to Indicate Nature of Notice, Report or Other Data

E-PERMITTING <SWD INJECTION>

CONVERSION RBDMS ☐

RETURN TO TA ☐

CSNG ENVIRO CHG LOC ☐

INT TO PA P&A NR P&A R ☐

OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐

COMMENCE DRILLING OPNS. ☐ P AND A XX

CASING/CEMENT JOB ☐

OTHER: ☐

13. Describe proposed or completed operations. (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work). SEE RULE 19.15.7.14 NMAC. For Multiple Completions: Attach wellbore diagram of proposed completion or recompletion.

HOBBS OCD

SEE ATTACHED

NOV 12 2015

RECEIVED

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE _____ TITLE _____ DATE _____

Type or print name _____ E-mail address: _____ PHONE: _____

For State Use Only

APPROVED BY: Maley Brown TITLE: Dist Supervisor DATE: 11/12/2015

Conditions of Approval (if any):

NOV 18 2015

Plugging Report Archer #1

10/26/2015 Moved rig to location. Started moving equipment to location.

10/27/2015 Rigged up and moved remaining equipment to location. Cleaned up 5 ½" bell nipple and installed 5 ½"X 8 5/8" wellhead. Dug out cellar and plumbed to pit. Installed BOP. Attempted to run gauge ring with wireline. Would not go past 5'. Picked up bit and scrapper. Had to work down first 5 joints. Broke through at 148'. Picked up work string and stacked out at 1231'. Worked down to 1241' and SION.

10/28/2015 Attempted to work further down the hole with bit and scrapper. Made no progress. Called OCD. POOH with tubing and perforated 5 ½" casing at 1235'. RIH and set packer at 845'. Could not pump into perms. POOH with packer and RIH open ended and circulated MLF. Spotted 25 sx class c cement at 1241' and POOH. Will tag in the morning.

✓ 10/29/2015 RIH and tagged cement at 986'. Laid down remaining pipe and perforated at 200'. Established circulation and pumped cement down 5 ½" casing to perms at 200' and up annulus to surface. Took 55 sx cement. Rigged down and cut off wellhead. Filled to surface with 5 sx cement. Installed marker and cut off anchors. Cleaned pit.