

State of New Mexico
Energy, Minerals and Natural Resources Department

Form C-103
Revised 1-1-89

DISTRICT I

1625 N. French Drive, Hobbs, NM 88240

OIL CONSERVATION DIVISION

310 Old Santa Fe Trail, Room 206
Santa Fe, New Mexico 87503

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101 FOR SUCH PROPOSALS.)		WELL API NO. 30-025-07538
1. Type of Well: Oil Well <input type="checkbox"/> Gas Well <input type="checkbox"/> Other INJECTOR		5. Indicate Type of Lease FED <input type="checkbox"/> STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
2. Name of Operator ALTURA ENERGY LTD.		6. State Oil & Gas Lease No.
3. Address of Operator 1017 W STANOLIND RD.		7. Lease Name or Unit Agreement Name NORTH HOBBS (G/SA) UNIT
4. Well Location Unit Letter J : 2310 Feet From The SOUTH Line and 2310 Feet From The EAST Line Section 32 Township 18-S Range 38-E NMPM LEA County		8. Well No. 331
10. Elevation (Show whether DF, RKB, RT GR, etc.) 3634' GL		9. Pool name or Wildcat HOBBS (G/SA)

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data			
NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input checked="" type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG & ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>		CASING TEST AND CEMENT JOB <input type="checkbox"/>	
OTHER: <input type="checkbox"/>		OTHER: <input type="checkbox"/>	

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

RUPU. Pull injection equipment.
Sqz perfs 4110-20'.
Drill out and tst sqz to 1200 psi.
Run 5" Guiberson G-6 pc pkr, XL on/off tool w/1.875 ss "F" nipple.
Pkr set @4040'. Circ csg w/pkr fluid.
Test csg to 600 psi for 30 min and chart for the NMOCD.
RDPU. Clean Location.

Rig Up Date: 01/29/2004
Rig Down Date: 02/05/2004



I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Robert Gilbert TITLE Sr. Engr. Tech DATE 02/07/2004
TYPE OR PRINT NAME Robert Gilbert PHONE NO. 505/397-8206

(This space for State Use)
APPROVED BY Gary W. Wink TITLE OC FIELD REPRESENTATIVE II/STAFF MANAGER DATE FEB 12 2004
CONDITIONS OF APPROVAL IF ANY:

