

DAILY DRILLING REPORT

Santa Fe Pacific SWDW "E" #1

SANTA FE PACIFIC SWDW "E" #1, Crossroads (Penn) Fld, Lea Co, NM.
OBJECTIVE: P&A. No AFE - Mobil Intr .65714 - Est Cost to Mobil \$1314.

3/10/72 9602 TD.

MIRU Bonanza csg puller, POH w/ 20 jts 5" tbg, SD for nite.

SANTA FE PACIFIC SWDW #E-1, 9602 TD

3/11 Finish P & LD 5" tbg & Baker seal assembly from Model D pkr, @ 4079, SD for nite.

3/13 SD for weekend.

SANTA FE PACIFIC SWDW #E-1, 9602 TD

3/14 Ran Baker seal assembly on 2-3/8" tbg to Baker pkr @ 4079, set in pkr, pkr would not hold, POH w/ tbg & seal assembly, SD for nite.

SANTA FE PACIFIC SWDW #E-1, 9602 TD

3/15 Ran Baker Model R pkr on 2-3/8" tbg set @ 4035, pumped 105 sx Class H cmt to 8600, cmt perfs @ 8880-9598 OA, POH w/ 20 jts of tbg, SD for nite.

SANTA FE PACIFIC SWDW #E-1, 9602 TD

3/16 Reset pkr @ 4035, PI Penn perfs 8880-9598 @ 3 BPM @ 100 psi, pump 100 sx plug, CaCl top of plug @ 8600, pulled tbg, SD for nite.

SANTA FE PACIFIC SWDW #E-1, 9602 TD

3/17 Reset pkr @ 4035, test csg w/ 1000# ok, load hole w/ mud, spot 50 sx of cmt @ 4028, LD tbg, spot 10 sx of cmt @ surf, instl marker, rig down, rel unit @ 2:00 p.m. 3-16-72, well P&A 3-16-72.

FINAL REPORT.

RECEIVED

MAR 2 1972

OIL CONSERVATION COMM.
HOBBS, N. M.