

NUMBER OF COPIES RECEIVED	
DISTRIBUTION	
FILE	
NO. 1	
AND OFFICE	
TRANSPORTER	OIL GAS
REGISTRATION OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

Name of Company Soco Mobil Oil Company, Inc.				Address Box 2406, Hobbs, New Mexico			
Lease Santa Fe "Q"	Well No. 1	Unit Letter A	Section 30	Township 9-S	Range 36-E		
Date Work Performed 7/24 thru 7/30/61	Pool Crossroads Pennsylvanian			County Lea			

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☐ Casing Test and Cement Job
 ☐ Other (Explain):
☒ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

Rigged up Bateman & Whitsitt. Installed BOP. Ran 2" tbg. to 947' open ended. Displace water & oil to mud. B. J. Service, Inc. spotted 75 sx cement plug through tbg. Top of cement calculated @ 9247'. Pulled 2" tbg. to 4600'. B. J. Service, Inc. spotted 20 sx cement plug @ 4600'. Calculated top cement @ 4500'. Remove BOP & reenter head. McCullough ran free point indicator on 7 5/8" csg. 7 5/8" csg. free @ 818'. Cut csg. @ 808'. Pulled 808' of 7 5/8" csg. B. J. Service, Inc. spotted 25 sx cement through 2 1/2" tbg. open ended @ 810'. Calculated top of cement @ 768'. Pulled 2 1/2" tbg. to 445' & spotted 25 sx cement. Calculated top of cement @ 411'. McIlhenny Construction Co. spotted 10 sx cement surface to 10'. Mud laden fluid between plugs. Installed regulation monument. Plugged & Abandoned 7/30/61.

Will notify when lease is ready for inspection.

Witnessed by E. D. Hughes	Position Drilling Foreman	Company Soco Mobil Oil Company, Inc.
-------------------------------------	-------------------------------------	--

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

ORIGINAL WELL DATA

D F Elev.	T D	P B T D	Producing Interval	Completion Date
Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	
Perforated Interval(s)				
Open Hole Interval		Producing Formation(s)		

RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Approved by <i>Lester J. Clement</i>	Name <i>26 H. F. Kelly</i>
Title	Position Senior Clerk
Date	Company Soco Mobil Oil Company, Inc.