

Drill Stem Tests (Cont'd from  
"Formation Record")

DST No. 1 - 12,360' to 12,379' tool open 1 hr, rec 2000' WB plus 100'  
DM NS, ISI-4885, FSI-4885, IF-1105, FF-1105, HI-6680, HO-6525, Job complete  
11:00 AM 6-8-60.

DST No. 2 - 12,385' to 12,400', tool open 3 hrs. with good blow air decreasing  
to weak blow at end of test. No fluid or gas to surface. Rec 2400' WB  
plus 6600' SW. NS, 30 MI & FSI-4743, IF-1270, FF-4217, HI & HO-6256.  
Job complete 4:00 PM 6-9-60.