

F.R. 3-14-68; OWWO
PD 11,300' - Pennsylvanian
(Orig. Magnolia Pet. Co., #1 Dickinson Heirs;
Cmp 1-28-57 thru Penn. Perfs 11504-562', OTD
12690', OPB 11641'; OWWO & Re-Cmp 4-21-61 thru
perfs 10790-805', OTD 12690', OPB 11014'; OWWO
& Re-Cmp P&A 4-3-62, OTD 12690')
3-18-68 TD 12690', CO @ 10390'
(Perfs 10790-805' squeezed before well
P&A 4-3-62)
3-25-68 TD 12690', CO to 11348', prep perf.
4-1-68 TD 12690', PBD 11348', prep test.
Perf 11263-268' W/4 SPF
4-8-68 TD 12690', PBD 11348', testing, no gauge.

LEA Wildcat NM
INGRAM, TOM L. #1 Dickinson

Sec. 33-10S-36E

Page #2

4-15-68 TD 12690', PBD 11348', prep to test.
SD for Equipment Repairs.

-22-68 TD 12690', PBD 11348', COMPLETE
Flwd 1100 MCFGPD on 14/64" chk., TP 1390#.

FOUR-POINT TEST:

Gas Volume	Time	Choke
2609 MCFGPD	5 hrs	19/64"
2173 MCFGPD	1 hr 15 mins	17/64"
1712 MCFGPD	1 hr	14/64"
1075 MCFGPD	1 hr	10/64"
Complete Natural		