

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

HOBBS OFFICE J. C. C.
NEW MEXICO OIL CONSERVATION COMMISSION

JUL 2 11 36 AM '68

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Tom L. Ingram	8. Farm or Lease Name Cryer
3. Address of Operator P. O. Box 1757, Roswell, New Mexico 88201	9. Well No. 1
4. Location of Well UNIT LETTER L , 1980 FEET FROM THE South LINE AND 660 FEET FROM THE West LINE, SECTION 34 TOWNSHIP 10S RANGE 36E NMPM.	10. Field and Pool, or Wildcat Dickinson
15. Elevation (Show whether DF, RT, GR, etc.) 4005 Gr	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>



17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Commenced operations on June 24, 1968. Drilled cement plugs and cleaned out to 11,702'.
Ran 5-1/2" casing to 11,592' and cemented with 250 sacks Pozmix cement with 28 lbs. salt
and 160 lbs. CFR-2. Casing set as follows:

39 Joints (1360.88') 5 1/2" 20# N-80 LT&C,
268 Joints (8664.41') 5 1/2" 17# N-80, LT&C,
38 Joints (1565.94') 5 1/2" 17# N-80 Butt.

Waiting on cement 48 hours. Tested casing to 1000 psi for 30 minutes. Held okay.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED 	TITLE Operator	DATE July 1, 1968
APPROVED BY 	TITLE J. C. C.	DATE
CONDITIONS OF APPROVAL, IF ANY:		