NEW MEXICO OIL CONSERVATION COMMISSION										
NEW MEXICO OIL CONSERVATION COMMISSION										
Name of Company HILL & MEEKER					Addres 519 Midla nd Savings Eldg.					
Lease Phil	Llips Cryen	• *34*	Un Un	lt Letter L	Section 34	Township	10 S	Rang	° 36 B	
Date Work Pe. 4/30/62	nian	_	County Lea							
THIS IS A REPORT OF: (Check appropriate block)										
Beginning Drilling Operations Casing Test and Cement Job Other (Explain):										
Plugging Remedial Work										
Detailed account of work done, nature and quantity of materials used, and results obtained.										
4/30/62 Well spudded 8:00 P.M.										
5/ 9/62 T.D. 346' - Ran 337.91' 13-3/8", 48# H-40 casing - Set At 339.91' - Cemented with 275 sks regular neat 4% gel - Cement circulated - Plug Down @ 11:00 P.M., 5/8/62.										
5/10/62 thru 5/16/62 Waiting on rotary										
5/17/62 Tested casing with 1000# pump pressure - Held 0.K.										
Witnessed by Position JimlIngle Tool Pus				her	er Company Tom Brown Drilling Company					
	• • • • • • • • • • • • • • • • • • •	FILL IN BEL		· · · · · · · · · · · · · · · · · · ·	ORKR					
			ORIGINAL							
DFElev. TI)	PBTD	PBTD		Producing	icing Interval Completion Date		mpletion Date	
Tubing Diameter		Tubing Depth		Oil String Diame		eter	er Oil String Depth			
Perforated Int	terval(s)	······································	<u>, , , , , , , , , , , , , , , , , , , </u>							
Open Hole Interval					Producing Formation(s)					
		<u> </u>	RESULTS	DF WOR	KOVER					
Test	Date of Test	Oil Production BPD	Gas Prod MCFI			Production BPD	GOR Cubic feet/	вы	Gas Well Potential MCFPD	
Before Workover										
After Workover										
OIL CONSERVATION COMMISSION					I hereby certify that the information given above is true and complete to the best of my knowledge.					
Approved by					Name ANILLA					
Title					Position Production Clerk					
Date					Company Hill & Meeker					