

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State ☒ Fee ☐
5. State Oil & Gas Lease No.
E-1516

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐	7. Unit Agreement Name
2. Name of Operator	None
3. Address of Operator	8. Farm or Lease Name
TEXACO Inc.	New Mexico "AR" State
9. Well No.	2
4. Location of Well	10. Field and Pool, or Wildcat
L 990' West 1650'	Echols (Devonian)
UNIT LETTER L FEET FROM THE LINE AND FEET FROM	
THE South LINE, SECTION 2 TOWNSHIP 11-S RANGE 37-E NMPM.	
15. Elevation (Show whether DF, RT, GR, etc.)	12. County
3953' (D. F.)	Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☒	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOB ☐	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

THE FOLLOWING WORK HAS BEEN COMPLETED ON SUBJECT WELL:

1. Pulled Hydraulic Pumping Equipment
2. Set RSP in 5 1/2" casing @ 9700'.
3. Perforate 5 1/2" casing w/1 JS @ 4700'.
4. Drilled out RTTS Tool to establish circulation.
5. Set RTTS Tool @ 4500' and circulate.
6. Perforate 5 1/2" casing w/1 JS @ 4100'.
7. Run Henco SV-Tool and set @ 4600'. Cemented w/175 Sx. Class C Cement. Circulate back to 4100'. Top of cement @ 4020'.
8. Drilled out cement retainer 4670' to 4700' and cleaned out hole to 4750'.
9. Ran RTTS Tool and set @ 4300'. Tested cement for 30 minutes w/500#. Tested O. K.
10. Cut off 5 1/2" casing @ 4022' and pulled same. Ran 8 5/8" RTTS Tool and set @ 4078'.
11. Tested top of 5 1/2" casing cut off w/ 500 # for 30 minutes. Tested O. K.
12. Tested 8 5/8" casing back to 600' w/500#. Tested O. K.
13. Pulled BP from 9700', Install Hyd PE, test, and return to production.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED John W. Runyan TITLE Assistant District Superintendent DATE April 2, 1969

APPROVED BY John W. Runyan TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY: