

RECORD OF DRILL STEM TEST

- D.S.T. #1 - from 12,144'-12,160' - 4 hour test - Opened tool @ 10 AM
W/Weak blow Air. Decreased to very weak blow air in 1 hr.
& 55 Minutes. Continued W/Very Weak blow air Through out Remainder
of Test. Closed tool @ 2 PM for 30 Minutes Build Up.
Recovered 20' Free Oil on Top of Water Blanket. Gty 40.2 Corrected.
3000' Water Blanket very slightly gas cut, & 300' salt water very
slightly gas cut.
- D.S.T. #2 - from 12,160'-12,180' - 4 hour test - Opened tool @ 2:05 AM W/Weak
Blow Air. Increased to Fair blow air @ 2:25 AM & Had fair blow air
@ End of test. Closed tool @ 6:05 AM for 1/2 hr. Build Up.
Recovered 3000' Water Blanket, 1530' Salt Water & 540' Black
Salty Sulphur Water. No Show Oil, Gas.

DEVIATION SURVEYS

900'	1/2 deg.
1400'	1/2 "
1952'	1/2 "
2451'	3/4 "
3180'	3/4 "
4330'	3 "
4460'	1-1/2"
4650'	2 "
4750'	1-1/2"
4895'	1-1/4 "
5035'	1-1/4 "
5210'	3/4 "
5420'	1 "
5500'	1 "
5580'	3/4 "
5700'	3/4 "
5795'	1/2 "
5945'	3/4 "
6290'	3/4 "
6376'	1 "
6635'	1/8 "
7050'	1/2 "
8690'	1-1/4 "
9766'	1/2 "
10085'	1/2 "
10500'	3 "
10600'	1 "
10690'	1 "
10750'	3/4 "
10880'	1-1/4 "
10975'	1-1/4 "
11110'	1-1/2 "
11260'	1-1/2 "
11345'	1-3/4 "
11465'	2-1/4 "
11620'	2 "
11745'	2 "
11800'	1-3/4 "
11860'	1-3/4 "
11900'	1-1/2 "
12070'	1 "