

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

Name of Company Continental Oil Company			Address Rowley Bldg., Artesia, New Mexico			
Lease East Gladiola Unit	Well No. 1	Unit Letter N	Section 34	Township 11S	Range 38E	
Date Work Performed 10-18-60	Pool Wildcat		County Lea			

THIS IS A REPORT OF: (Check appropriate block)

<input checked="" type="checkbox"/> Beginning Drilling Operations	<input checked="" type="checkbox"/> Casing Test and Cement Job	<input type="checkbox"/> Other (Explain):
<input type="checkbox"/> Plugging	<input type="checkbox"/> Remedial Work	

Detailed account of work done, nature and quantity of materials used, and results obtained.

Ran 12,223' 5 1/2" OD* casing set @ 12,135' with 1200 sacks cement. Top of cement by temperature survey 9165'. Plug down at 8 PM 10-18-60. WOC 48 hours. Tested casing with 1000# for 30 minutes. No pressure drop.

#2627' - 20# N-80


9596' - 17# N-80

Copies to: NMOCC-3 WAM NON-OPER-3 File

Worked by R. G. Lloyd	Position Drilling Foreman	Company Continental Oil Company
FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY		
ORIGINAL WELL DATA		
Well No. 1	TD 12,223'	PBTD 12,135'
Producing Interval 12,135' - 12,223'		Completion Date 10-18-60
Casing Diameter 5 1/2"	Tubing Depth 12,223'	Oil String Diameter 4 1/2"
Producing Interval(s) 12,135' - 12,223'		Oil String Depth 12,223'
Producing Interval 12,135' - 12,223'		Producing Formation(s) N-80

RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION		I hereby certify that the information given above is true and complete to the best of my knowledge.	
Approved by 	Name John H. Smith		
Title Drilling Foreman	Position District Superintendent		
Date 10-24-60	Company Continental Oil Company		