

Form 9-331
(May 1963)UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug, but to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. ☒ OIL WELL ☐ GAS WELL ☐ OTHER

2. NAME OF OPERATOR
The Maurice L. Brown Company

3. ADDRESS OF OPERATOR
Suite 200/Sutton Place Bldg. Wichita, Kansas

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface
UL "W". 660' from South line and 660' from West line.

RECEIVED

JUN 13 1980

U. S. GEOLOGICAL SURVEY
HOBBS, NEW MEXICO

5. LEASE DESIGNATION AND SERIAL NO.

N.M. 25413

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

KGS 636 1st.

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

Vada Penn

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

Sec. 8, T-9-S, R-36-E

12. COUNTY OR PARISH 13. STATE

Lea

N.M.

14. PERMIT NO.

15. ELEVATIONS (Show whether DE, RT, GR, etc.)

4100' KB, 4021.4 GR

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

PULL OR ALTER CASING

FRACTURE TREAT

MULTIPLE COMPLETE

SHOOT OR ACIDIZE

ABANDON*

REPAIR WELL

CHANGE PLANS

(Other) Re-entry

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

REPAIRING WELL

FRACTURE TREATMENT

ALTERING CASING

SHOOTING OR ACIDIZING

ABANDONMENT*

(Other) Progress report

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

5-20-80 through 5-22-80

Drilled out cement and retainer and washed sand off bridge plug at 9600' depth. Started swabbing well down to test casing. Swabbed 118 barrels of water in 3 hours. Final fluid level at 6100'.

5-23-80

Loaded hole with fresh water. Spotted two sacks sand on bridge plug at 9600' depth. Pulled out of hole with bit. Ran and set cement retainer at 6426'. Squeezed cemented hole in casing with 500 sacks cement. Final pressure 3800 psi. Overrode out of sacks cement. Pulled out of hole.

5-24-80 through 5-26-80

Wait on cement.

5-27-80 through 5-30-80

Drilled out cement and washed sand off bridge plug at 9600' depth. Swabbed 92 barrels of water in 3 hours on 5-27-80. Final fluid level at 9000'. Had 300' increase in fluid level overnight; indicating an inflow rate of 12 barrels fluid per day. Retrieved bridge plug and cleaned out to 9727' by tubing measurement.

18. I hereby certify that the foregoing is true and correct

SIGNED

Wm. J. Cross

TITLE

District Engineer

DATE

6-11-80

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side