

NUMBER OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.	
LAND OFFICE	
TRANSPORTATION	OIL GAS
REGISTRATION OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103  
(Rev 3-55)

## MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

Name of Company <b>Hissom Drilling Company</b>		Address % OIL REPORTS & GAS REPORTS <b>BOX 763 HOBBS, NEW MEXICO</b>			
Lease <b>Midwest State</b>	Well No. <b>1</b>	Unit Letter <b>B</b>	Section <b>14</b>	Township <b>10 S</b>	Range <b>33 E</b>
Date Work Performed <b>10/2/63</b>	Pool <b>Under. (Middle Lane Penn)</b>		County <b>Lea</b>		

THIS IS A REPORT OF: (Check appropriate block)

- ☐ Beginning Drilling Operations
 ☒ Casing Test and Cement Job
 ☐ Other (Explain):
- ☐ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

Ran 114 joints & 1/2" casing (276 joints 11.60# N-80 & 38 joints 13.50# N-80) and cemented at 9855 with 475 sacks Incor 50/50 Pozmix with 0.75% CFR-2 and 25 sacks Latex. Plug down 4:35 P.M. 10/2/63. WOC 24 hours and pressure tested casing with 1000# for 30 minutes, test O.K.

Witnessed by <b>R. J. Hissom</b>	Position <b>Vice-Pres.</b>	Company <b>Hissom Drilling Company</b>
-------------------------------------	-------------------------------	---

### FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

#### ORIGINAL WELL DATA

D F Elev.	T D	P B T D	Producing Interval	Completion Date
Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	

Perforated Interval(s)

Open Hole Interval

Producing Formation(s)

### RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION

I hereby certify that the information given above is true and complete to the best of my knowledge.

Approved by	Name <b>A. L. Smith</b>
Title	Position <b>Agent</b>
Date	Company <b>Hissom Drilling Company</b>