		-				
NO. OF COPIES RECEIVED						Form C-103 Supersedes Old
DISTRIBUTION						C-102 and C-103
SANTA FE		NEW ME	CICO OIL CONSE			Effective 1-1-65
FILE				UCT .		State Type of Lease
U.S.G.S.		_			الم	State 🗶 Fee
LAND OFFICE		_				5. State Oli & Gas Lease No.
OPERATOR						
						Minimi Manual
(DO NOT USE THIS F	SUND	RY NOTICES AND	REPORTS ON A	NELLS CK TO A DIFFERE PROPOSALS.)	NT RESERVOIR.	
		TION FOR PERMIT = 110				7. Unit Agreement Name
1. OIL GAS		OTHER-				
WELL WEI		OTHER-	·····			9. Farm or Leare time
2. Name of Operator		0				New Mexico "A" State
	n 011	Company			······································	S. V.ell No.
3. Address of Operator	6 D.	x 2792, Odessa	Tores 797	60		1
	0. 80	x 2192, 000000	, Tonab 171			10. Field and Pool, or Wildcat
4. Location of Well			Conth		1830	Inbe-Wolfcamp
UNIT LETTERO	<b>,</b>	660 FEET FROM	THE SOULI	LINE AND	FEET FROM	
East	LINE, SEC	TIONTT	WNSHIP 11 S	*ANGE	34 B NMPN	
				OF DT CP at		12. County
	IIIII	15, Elevat	ion (Show whether	DF, KI, GK, et	<i>c.</i> )	
$\mathcal{A}$			4210' DF			Lea
16.	Check	Appropriate Box	To Indicate N	ature of No	tice, Report or O	ther Data
NOT		INTENTION TO:			SUBSEQUEN	IT REPORT OF:
				REMEDIAL WOR	<b>ر ا</b>	AUTERING CASING
PERFORM REMEDIAL WORK		PLUG	AND ABANDON			PLUG ANT ABANDONMENT
TEMPORARILY ABANDON				COMMENCE DR	IND CEMENT JOB	• • •
PULL OR ALTER CASING		CHAN	GE PLANS			[ <sup>-</sup>
			[]	OTHER		
OTHER						
		(0)	11 dat	ile and give r	ertinent dates, includi	ng estimated date of starting any propuse i

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any propose i work) SEE RULE 1103.

On 9-23-69 moved in casing pullers. Dresser Atlas ran and set CIBP at 9300'. Dumped 2 aks cement on top. Shot 4 1/2" casing 4150'. Pulled and recovered 4150' of 4 1/2" casing. Spotted 30 sk cement plug 3960-4050'. Attempted to shut off small gas leak with 8 5/8" retainer as per conversation with Joe Ramey. Retainer could not be run belew 6080'. Set 8 5/8" retainer at 660'. Squeezed 30 sks common cement below retainer. 400# final pressure. Spotted 20 sk cement plug tep of retainer from 585-660'. Installed 10 sk cement plug at surface and installed permanent marker. Job completed 10-2-69. At this time location not clear for inspection.

John M. Sweeney	I hereby certify that the information above is true and	complete to the best of my knowledge and belief.	
John M. Sweeney	Shere the second and		0-8-69
DATE			
PROVED BYTITLE	PROVED BY	TITLE DATE	