

NUMBER OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
TRANSPORTER	OIL GAS
PRODUCTION OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103
(Rev 3-55)

MISCELLANEOUS REPORTS ON WELLS

(Submit to appropriate District Office as per Commission Rule 1106)

Name of Company Tom Brown Drilling Company, Inc.		Address % Albritton & Meyer Box 524 Midland, Texas				
Lease Humble KCL	Well No. 1	Unit Letter K	Section 12	Township 10-S	Range 35-E	
Date Work Performed April & May, 1963	Pool Wildcat			County Lea		

THIS IS A REPORT OF: (Check appropriate block)

- ☒ Beginning Drilling Operations
 ☒ Casing Test and Cement Job
 ☐ Other (Explain):
☐ Plugging
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

1. Spud well 9:15 PM 4-24-63
2. Set 13 3/8" 48# H-40 Casing at 368 feet. Cemented with 375 sacks cement 4-25-63. Cement circulated.
3. WOC 24 hours and tested 13 3/8" casing to 600 psi for 30 minutes. Held pressure. 4-26-63.
4. Set 8 5/8" 24# & 32# J-55 casing at 4220 feet. Cemented with 300 sacks cement 5-1-63.
5. WOC 24 hours and tested 8 5/8" casing to 1000 psi for 30 minutes. Held pressure.

Witnessed by Hugh Meyer	Position Agent	Company Tom Brown Drilling Company, Inc.
-----------------------------------	--------------------------	--

FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY


ORIGINAL WELL DATA

D F Elev.	T D	P B T D	Producing Interval	Completion Date
Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	
Perforated Interval(s)				
Open Hole Interval		Producing Formation(s)		


RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION

Approved by 
Title
Date

I hereby certify that the information given above is true and complete to the best of my knowledge.

Name 
Position Agent
Company Tom Brown Drilling Company, Inc.