

S.E. Anderson Ltd. (cont.)

5-29-82

Bled off pressure. Worked casing with jacks. No change in stretch. Rigged up Bull Rogers casing tongs. Pulled 30,000# tension. Backed off casing. Laid down total of 3 full joints plus top cut joint of 7", 23#, N-80 X-line casing (161.31'). Removed casing jacks. Installed well head. Ran tubing in hole. Laid down 224 joints 2 7/8" tubing.

6-1-82

Rigged down PBCP Services, Inc. at 2:30 P.M.

RECEIVED

JUN 23 1982

C. D.
HUBBS OFFICE