

NUMBER OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
TRANSPORTER	OIL GAS
PRODUCTION OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

FORM C-103

(Rev 3-55)

## MISCELLANEOUS REPORTS ON WELLS

HOBBS OFFICE O.C.C.

(Submit to appropriate District Office as per Commission Rule 51063 39 PM '64)

Name of Company Coastal States Gas Producing Company				Address P. O. Box 385, Abilene, Texas			
Lease Sinclair State		Well No. 1	Unit Letter P	Section 20	Township 9-S	Range 33-E	
Date Work Performed See Below		Pool Undesignated			County Lea		

THIS IS A REPORT OF: (Check appropriate block)

- ☒ Beginning Drilling Operations    
 ☒ Casing Test and Cement Job    
 ☐ Other (Explain):  
☐ Plugging    
 ☐ Remedial Work

Detailed account of work done, nature and quantity of materials used, and results obtained.

**SPUD DATE:** 5:30 p.m. 6-3-64. Drilled 12- $\frac{1}{4}$ " hole to 265' in redbed. Ran 8 jts of 8-5/8", 24#, J-55 casing (249') set at 263'. Cemented with 200 sks Class "A" cement, 2% CaCl. Cement circulated. P-D at 11:30 p.m. Tested casing to 1000# - held O. K.

### CASING WAS CEMENTED WITH OPTION NO. 2 AS FOLLOWS:

1. Volume of cement slurry - 240 cubic feet.
2. Dowell Class "A" Cement with 2% CaCl.
3. Approximate temperature of slurry - 80°
4. Estimated minimum formation temperature - 80°
5. Estimate of cement strength at time of testing - 1020# per sq inch.
6. Actual time cement in place, prior to starting cement test - 12 hours.

Witnessed by Richard McCutchen	Position Tool Pusher	Company Verna Drilling Company
-----------------------------------	-------------------------	-----------------------------------

### FILL IN BELOW FOR REMEDIAL WORK REPORTS ONLY

#### ORIGINAL WELL DATA

D F Elev.	T D	P B T D	Producing Interval	Completion Date
Tubing Diameter	Tubing Depth	Oil String Diameter	Oil String Depth	
Perforated Interval(s)				
Open Hole Interval			Producing Formation(s)	

#### RESULTS OF WORKOVER

Test	Date of Test	Oil Production BPD	Gas Production MCFPD	Water Production BPD	GOR Cubic feet/Bbl	Gas Well Potential MCFPD
Before Workover						
After Workover						

OIL CONSERVATION COMMISSION		I hereby certify that the information given above is true and complete to the best of my knowledge.	
Approved by <i>[Signature]</i>		Name <i>J. L. Howard</i>	
Title District Engineer		Position Production Superintendent	
Date JUN 8 1964		Company Coastal States Gas Producing Company	