

**WORKOVER
REPORT SUMMARY**

FMU TRACT 14-#2
PLUG & ABANDON

AFE #13786

FIELD: FLYING "M" (SAN ANDRES)
LOCATION: T9S-R33E, SEC. 20
LEA CO., NEW MEXICO
OPERATOR: COASTAL OIL & GAS CORP.

CONTR/RIG: I/A
PBTD:
WI: 82.76

12/01/92 PO: RU ON WELL. POH W/29 7/8" RODS. RODS & PUMP STUCK, BACKED OFF ROD, GOT 1 ROD, POH W/10'JT TBG TOP WELL. RIH W/TBG @ 256'. TBG W/NOT GO. RIH W/OS-COULD NOT CATCH FISH. RIH W/1 5/8" FISHING TOOL, POH W/2'-7/8" SUB, 3½"x3 3/4"x18' CSG PUMP & 2 JTS TBG. LD, PU TBG. RIH W/33 JTS 2 3/8" TBG @ 1041'. HIT BAD SPOT. PULLED UP 2 JTS & SDFN.
TWC: \$1,880.

12/02/92 PO: PREP TO REVERSE TBG.
POH W/33 JTS TBG. PUT ON NOTCHED COLLAR, GIH W/TBG, ATTEMPT TO WASH & WORK THRU BAD SPOT @ 1041'. UNABLE TO WORK THRU, CIRC HOLE, UNABLE TO CLEAN OUT HOLE.
TWC: \$3,013.

12/03/92 PO: WO HALLIBURTON TO MIRU.
GIH W/3 7/8" BIT, 4-3 1/8" DC's & TBG @ 1041'. DRILLED ON CIBP 3 HRS. DRILLED OUT & RIH @ 1764'. TAG FILL. DRILLED & WASHED DN @ 1983'. BAD FILL IN HOLE, GETTING RUBBER & SCALE. CIRC HOLE & PU 5 STDS-OK. NOTIFY NMOC (JERRY SEXTON) OF INTENT TO PLUG WELL THUR (12/03/92). SDFN. BTM PERF @ 1950'
TWC: \$6,858.

12/04/92 PO: PREP TO CUT WELL HEAD & INSTALL MARKER.
POH W/TBG & DC's. LD DC's. RIH W/57 JTS 2 3/8" TBG @ 1805'. RU HALLIBURTON & PUMP 45 SK PLUG W/3% CACL. PULLED TBG UP HOLE. WOC 3 HRS. RIH & TAG @ 1154'. PUMPED 45 SK PLUG 1154-595'. CIRC HOLE W/9.5# GELLED MUD. LD TBG. TBG @ 312'. PUMPED 30 SK PLUG 312-SURFACE. RD & REL BOP & TANK. SET DRY HOLE MARKER & CLEAN LOCATION. P&A'd. FINAL REPORT.
TWC: \$11,215.

*Jwm
12-22-92*