

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
<b>E-9021</b>

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator <b>Wm. Barnhill</b>	8. Farm or Lease Name <b>Union-State</b>
3. Address of Operator <b>Box 1354 - Roswell, New Mexico 88201</b>	9. Well No. <b>1</b>
4. Location of Well UNIT LETTER <b>D</b> <b>990</b> FEET FROM THE <b>north</b> LINE AND <b>990</b> FEET FROM THE <b>west</b> LINE, SECTION <b>12</b> TOWNSHIP <b>11-S</b> RANGE <b>37-E</b> NMPM.	10. Field and Pool, or Wildcat <b>Undesignated</b>
15. Elevation (Show whether DF, RT, GR, etc.) <b>3930' GR</b>	12. County <b>Lea</b>

### Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

#### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

#### SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

5/13/65 Spudded w/spudder at 11:15 a.m.

5/30/65 Forster Drilling Company completed rigging up rotary tools. Ran 13 jts, 11-3/4" casing, set at 384' and cemented w/300 sx (2% calcium chloride), circulated 50 sx. Plug down at 6: p.m.

W.O.C. 18 hours

5/31/65 Tested csg w/1000# for 30 minutes - held O.K.

11-3/4" casing was H-40, 42# weight

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *Robert M. Harris* TITLE *Chief* DATE *6-1-65*

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: