

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State ☐ Fee ☒

5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name -----
2. Name of Operator Coastal States Gas Producing Company	8. Farm or Lease Name Fee
3. Address of Operator P. O. Box 2498, Abilene, Texas	9. Well No. 3
4. Location of Well UNIT LETTER L 1980 FEET FROM THE South LINE AND 661 FEET FROM West LINE, SECTION 28 TOWNSHIP 9-S RANGE 33-E NMPM.	10. Field and Pool, or Wildcat Flying "M" (San And)
15. Elevation (Show whether DF, RT, GR, etc.) 4326' GL	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOB ☒
OTHER ☐
ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

SPD DATE: 4:30 p.m., June 1, 1965

Drilled to 265' in redbeds. Ran 8 jts 8-5/8" casing set at 260' with 200 sks cement, 2% CaCl. P-D at 11:40 p.m. Cement circulated. WOC - 12 hours. Tested casing w/ 1000# - held o. k.

CASING CEMENTED WITH NMOCC OPTION NO. 2 AS FOLLOWS:

1. Volume of cement slurry - 375 cubic feet.
2. Dowell Class "A" Cement w/ 2% CaCl.
3. Approximate temperature of slurry - 80°.
4. Estimated minimum formation - 95°.
5. Estimate of cement strength at time of testing - 1020# per sq inch.
6. Actual time cement in place prior to starting cement test - 12 hours.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *Jack Howard* TITLE **Production Superintendent** DATE **June 22, 1965**

APPROVED BY TITLE DATE

CONDITIONS OF APPROVAL, IF ANY: