

NO. OF COPIES RECEIVED	4
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

HOBBS OFFICE D. C. C.
NEW MEXICO OIL CONSERVATION COMMISSION

MAR 13 7 47 AM '67

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
B-9676-5

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator	None
American Petrofina Company of Texas	8. Farm or Lease Name
3. Address of Operator	Livermore "C"
Box 1311, Big Spring, Texas	9. Well No.
4. Location of Well	9
UNIT LETTER C 467 FEET FROM THE North LINE AND 1787 FEET FROM	10. Field and Pool, or Wildcat
THE West LINE, SECTION 31 TOWNSHIP 12-S RANGE 32-E NMPM.	Caprock Wolfcamp
15. Elevation (Show whether DF, RT, GR, etc.)	12. County
4396 DF	Lee

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input checked="" type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

1. Bridge plugs are set at 11,500' and 8,750'
2. Pump 25 sack cement plug to 8750 using 10# mud to pump plug. Fill up 284 feet.
3. Cut off and pull recoverable casing.
4. Fill hole with 10# mud.
5. Spot 25 sack plug at stub of casing.
6. Spot 25 sack plug at base of intermediate casing at 3736. Fill up 73 feet.
7. Put 5 sack cement plug and pipe larker in top of intermediate casing. Fill up 14 feet.

This work will be commenced on or about April 1, 1967.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED J.M. Benson TITLE Asst. District Mgr. of Prod. DATE March 10, 1967

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: