

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

SUBMIT IN TRII  
(Other instructions  
verse side)

ATE\*  
a re-

Form approved.  
Budget Bureau No. 1004-0135  
Expires August 31, 1985

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

RECEIVED  
DEC 26 10 34 AM '91

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐  
2. NAME OF OPERATOR  
PENROC OIL CORPORATION  
3. ADDRESS OF OPERATOR  
P.O. BOX 5970, HOBBS, NM 88241-5970  
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.\*  
See also space 17 below.)  
At surface  
Unit J, 2310' FSL, 2310' FEL  
14. PERMIT NO.  
15. ELEVATIONS (Show whether DF, RT, GR, etc.)  
4105' DF

5. LEASE DESIGNATION AND SERIAL NO.  
NM 0450847  
6. IF INDIAN, ALLOTTEE OR TRIBE NAME  
7. UNIT AGREEMENT NAME  
8. FARM OR LEASE NAME  
Federal A 13  
9. WELL NO.  
5  
10. FIELD AND POOL, OR WILDCAT  
Bough Permo Penn  
11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA  
Sec. 13, T-9-S, R-35-E  
12. COUNTY OR PARISH  
Lea  
13. STATE  
NM

10. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐  
FRACTURE TREAT ☐  
SHOOT OR ACIDIZE ☐  
REPAIR WELL ☐  
(Other) ☐  
PULL OR ALTER CASING ☐  
MULTIPLE COMPLETE ☐  
ABANDON\* ☐  
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐  
FRACTURE TREATMENT ☐  
SHOOTING OR ACIDIZING ☐  
(Other) Re-perforating & Acidizing ☒  
(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

REPAIRING WELL ☐  
ALTERING CASING ☐  
ABANDONMENT\* ☐

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) \*

Work started after verbal O.K. by Mr. Adam Salameh on Sept. 30, 1991.  
Rigged up 10-1-91. Pulled tbg out of hole. Ran bit, DC & tbg circulated hole clean to 9750'. RU Atlas Wireline - Ran into tight spot @ 6753'.  
Ran smaller tools to perforate 2 spf from 9692-9720'. Swab tested 100% water w/ FL of 2000'. TDH w/ pkr & tbg and spotted 25 sxs. of cement on bottom. (250') PBTD: 9500'.  
Perforated 2 spf: 8958'-8975' TIH w/ pkr. Swabbed dry. RU Knox Services and acidized 3000 gal. 20% NEFE in stages using 200# Naptha Flakes. Swab tested for show of oil & gas. RD rig. Waiting on Elec. & pumping equipment.  
11-30-91 - Installed PJ, electric - ran rods and pump. Testing for production.

RECEIVED FOR FILE  
Adam  
JAN 6 - 1992

18. I hereby certify that the foregoing is true and correct

SIGNED Adam Salameh

TITLE President

DATE 12/24/91

(This space for Federal or State office use)

APPROVED BY \_\_\_\_\_  
CONDITIONS OF APPROVAL, IF ANY:

TITLE \_\_\_\_\_

DATE \_\_\_\_\_

\*See Instructions on Reverse Side