

XERO COPY

XERO COPY

XERO COPY

XERO COPY

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. OG - 5543
7. Unit Agreement Name
8. Farm or Lease Name STATE "CX"
9. Well No. 1
10. Field and Pool, or Wildcat Undesignated
12. County Lea

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER Drilling
2. Name of Operator Pan American Petroleum Corp.
3. Address of Operator Box 68, Hobbs, N. M. 88240
4. Location of Well UNIT LETTER H , 2117.7 FEET FROM THE North LINE AND 522 FEET FROM THE East LINE, SECTION 18 TOWNSHIP 9-S RANGE 33-E NMPM.
15. Elevation (Show whether DF, RT, CR, etc.)

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Cactus Drilling Co. spudded 12 1/4" hole 8:00 A.M. on 5-12-65. On 5-13-65, 8 5/8" OD 24" J-55 Casing was set at 398' with 250 sq. Incon. Cement Circulated. After M. O. C. 18 hours, tested casing with 1500 psi for 30 minutes. Test O.K. Reduced hole to 7 7/8" at 398' and resumed drilling operations.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Original Signed by:
V. E. STALDY TITLE Area Supt DATE 5-14-65

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY:
012-NMCCC 1-SUSP
1-1W13 1-1W13