

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION
AUG 11 11 42 AM '65

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No. -
7. Unit Agreement Name -
8. Farm or Lease Name Richardson
9. Well No. 2
10. Field and Pool, or Wildcat Flying M-San Andres
12. County Lea

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>
2. Name of Operator Shell Oil Company
3. Address of Operator Box 1858 Roswell, New Mexico
4. Location of Well UNIT LETTER <u>E</u> , <u>1980</u> FEET FROM THE <u>north</u> LINE AND <u>660</u> FEET FROM THE <u>west</u> LINE, SECTION <u>30</u> TOWNSHIP <u>9-S</u> RANGE <u>33-E</u> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 4360' df (estimate)

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded at 3:00 p.m. (MST), August 6, 1965.
Ran 414' of 11-3/4" (42#, H-40) casing and cemented at 429' with 400 sacks Incor plus 2% CaCl₂. Bumped plug at 12:50 a.m. (MST), August 7, 1965. After WOC 12 hours, tested with 700 psi for 30 minutes - no pressure drop.

Option Two:

1. 472.0 cu.ft.
2. 400 sx Incor
3. 60 deg. F.
4. 64 deg. F.
5. 500 psi

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Original Signed By R. J. Doubek TITLE Division Mechanical Engineer DATE August 10, 1965

APPROVED BY [Signature] TITLE DATE
CONDITIONS OF APPROVAL, IF ANY: