

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form O-103
Supersedes O-101
C-102 and C-103
Effective 1-1-65

007 1:45 PM '65

5a. Indicate Type of Lease	State ☒ Fee ☐
5. State Oil & Gas Lease No.	14-1101

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE APPLICATION FOR PERMIT-4 (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐	7. Unit Agreement Name
2. Name of Operator Socony Mobil Oil Company, Inc.	8. Farm or Lease Name New Mexico "H"
3. Address of Operator Box 1800, Hobbs, New Mexico	9. Well No. 8
4. Location of Well UNIT LETTER <u>E</u> , <u>660</u> FEET FROM THE <u>North</u> LINE AND <u>1050</u> FEET FROM THE <u>East</u> LINE, SECTION <u>27</u> TOWNSHIP <u>10-S</u> RANGE <u>32-E</u> NMFM.	10. Field and Pool, or Wildcat Mescalero S. 27-28-32
15. Elevation (Show whether DF, RT, TR, etc.) 4290 3"	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☒	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☒	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1109.

Commenced drilling operations @ 8:00 P.M. 10-4-65

Set 1564' of 8-5/8" 29# casing, cemented w/575 slm liner 4% gel + 100 sack neat 2% NA-5.
Plug down 10:00 P.M. 10-5-65. Cement circ. WOC 12 hrs. Tested w/1000# 30 min. OK.

Test data for less than 10 hrs. WOC time (10000 psi):

- (1) Volume of slurry 575 slm - 900 cu. ft.
- (2) Liner 4% gel + neat 2% NA-5
- (3) Temperature of slurry mix - 70° F.
- (4) Minimum formation temperature - 78° F.
- (5) Strength of cement at 12 hours - 1045 psi.
- (6) Actual time cement in place prior to test - 12 hours.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED E. J. Kannon TITLE Group Supervisor DATE 10-7-65

APPROVED BY TITLE DATE

CONDITIONS OF APPROVAL, IF ANY: