

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

JUL 26 2 56 PM '65

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
State - E-8835	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name NONE
2. Name of Operator TEXACO Inc.	8. Farm or Lease Name State of N. M. "CQ"
3. Address of Operator P. O. Box 728 - Hobbs, New Mexico	9. Well No. 2
4. Location of Well UNIT LETTER L 660 FEET FROM THE West LINE AND 1980 FEET FROM THE South LINE, SECTION 35 TOWNSHIP 10-S RANGE 33-E NMPM.	10. Field and Pool, or Wildcat South Lane (Penn)
15. Elevation (Show whether DF, RT, GR, etc.) 4204' (D. F.)	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐  
TEMPORARILY ABANDON ☐  
PULL OR ALTER CASING ☐  
OTHER ☐

PLUG AND ABANDON ☐  
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐  
COMMENCE DRILLING OPNS. ☐  
CASING TEST AND CEMENT JOB ☒  
OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth - 3950'  
10 3/4" O. D. Casing Cemented at 1966'

NOTE: Rig released at 2:00 P. M. May 22, 1965, drilling suspended. (Form C-103 filed with the New Mexico Oil Conservation Commission office, May 25, 1965). Drilling began July 16, 1965).

Ran 3934' of 7 5/8" O. D. Casing, 26.40 LB, NEW, J-55, and cemented at 3950' with 300 Sx. Incor 4% gel, plus 200 Sx. Incor neat. Cemented down the outside of casing with 400 Sx. Incor neat. Plug at 3903'. Top of cement by Temperature survey, 2800'. Job complete 11:00 P. M. July 22, 1965.

Tested 7 5/8" O. D. Casing for 30 minutes with 1000 P. S. I. from 4:45 P. M. to 5:15 P. M. July 24, 1965. Tested O. K. Drilled cement plug and re-tested for 30 minutes with 1000 P. S. I. from 6:15 P. M. to 6:45 P. M. July 24, 1965. Tested O. K. Job complete 6:45 P. M. July 24, 1965.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED J. E. Jordan TITLE Field Foreman DATE July 26, 1965.

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: