7/13	STATE "BB" #4, 4500 TD, 4640 PBTD Pulled pump and tbg, ran SP, C SP, CO 3' sd, ran 2" tbg to 43	0 11' sd, SD for 89. S 16 BLO(2)	r nite, reran mrs, ran pump
	and rods, P 44 BLO/12 hrs.	- 579 BLO.	pamp
7/14	STATE "BB" #4, 4500,TD. P 17 BLO + 0 BSW/24 hrs.	- 562 BLO.	
7/15	STATE "BB" #4, 4500 TD. P 37 BLO + 0 BSW/24 hrs.	- 525 BLO.	
7/16	STATE "BB" #4, 4500 TD. P 40 BLO + 0 BSW/24 hrs, 300'	FIH 485]	BLO.
7/17	STATE "BB" #4, 4500 TD. P 30 BLO + 0 BSW/24 hrs.	- 455 BLO.	
7/22	STATE "BB" #4, 4500 TD. P 157 BLO + 0 BSW/5 days.	- 298 BLO.	
7/27	STATE "BB" #4, 4500 TD. P 108 BLO + 0 BSW/4 days.		- 190 BLO.
//31	v Bbhy 4 uays.	₹ 1 - portes and	-61 BLO.
8/4	STATE "BB" #4, 4500 TD. P 61 BLO + 35 BNO + 0 BSW/4 days	• All LO rec	
STATE "BB" #4, 4500 TD. 8/6/70 NM OCC POT TEST: P 26 BNO + 0 BSW/24 hrs, 13 - 1½ x 54" SPM, POTENTIAL GOR 1010/1, Grav 19.6 @ 60, Allow 26 BOPD nonprorated, Top 70, Cap 26, Compl 7/2/70. Before WO: P 12 BO + 0 BW. EINML DEPODE			

FINAL REPORT.