

7-25 11:36

D. S. T. #1 - 9739' to 9820', Bough "C" Zone, 70 min. test, 4-1/2" DP, 3/4" btm. hole choke. Opened tool with good blow of air, gas to surface in 8 mins., fluid to surface in 12 mins., turned to pits to clean up in 5 mins. 20 Mins. flowed 8 BO on 32/64" choke. DP press. 750 to 1000# Gas Vol. 362,920 CFPD. 25 Mins. Flowed 6.38 BO on 14/64" choke, DP press. 1000#, 1 hr. rate - 15.30 BO, 24 hr. rate - 367.20 BOPD, Gas Vol. 426,000 CFPD GOR 1161, Gvty. 50.9. Flowed total 14.38 BO. Closed in for 2 hr. buildup. Unseated packer & bled back 47.56 BO, Reversed out 14 BO. Total recovery 75.94 BO. No show of water. Rec. 120', 44 bbls., sli. gas cut drilling mud from below TC valve. Hydro In - 4894#, Hydro Out - 4853#, IFP - 1328#, FFP - 3132#, 2 hr. BU 3160#. Buildup was instant.