

Ralph Lowe Estate
Santa Fe #1

- 5-22-66 Ran 12 Jts. (378') 13 3/8" Surface Pipe - Set @ 364'
Cemented w/400sx Reg. Neat - Cement Cir. Good -
Plug Down @ 9:00 A.M. C.S.T. -
- 5-27-66 Ran 99 Jts (4204') 8 5/8" Csg. - Set @ 4187' -
Cemented w/1800sx Inccor Poz 8% Gel - 150sx
Inccor Neat - Plug Down @ 3:00 P.M. C.S.T. - Cement
Circulated.
- 5-21-66 DST #1 - 11839' - 12073' - (234')
Very weak Blow on initial opening (5 min) - 1 hr.
Initial Shut in - Tool open with no Blow - open
30 min Bypass tool lost packer Seat - full
Test. Rec 330' D.M. - SIP-541# - I.F.P. - 216# - FFP-216#
No FSIP - 1HP-6416# - FHP-6407# - Temp 168°
- 5-22-66 DST #2 - 12073' - 12098' - (25') Tool open w/
Strong Blow (5 min. Initial open) - 30 min I.S.I. - Tool open
w/Strong Blow - Decreased Thru out Test - Tool open
1 hr. 1 hr. F.S.I. - Rec. 2450' SALT WATER Cut Mud - 6200'
Oil Cut SALT WATER - 1548' SALT WATER (36,000 P.P.M. Chloride)
1SIF - 4510# - I.F.P. - 1850# - F.F.P. 4403# - FSIP - 4532# - Hyd - 6316#
Temp 168°