

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

HOBBS OFFICE O. C. C.
NEW MEXICO OIL CONSERVATION COMMISSION

APR 21 1 07 PM '66

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

<p align="center">SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</p>		<p>4. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/></p>
<p>1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Drilling</p>		<p>5, State Oil & Gas Lease No.</p>
<p>2. Name of Operator Southland Royalty Company</p>		<p>7. Unit Agreement Name</p>
<p>3. Address of Operator 1405 Wilco Building, Midland, Texas</p>		<p>8. Farm or Lease Name Farrar "B"</p>
<p>4. Location of Well UNIT LETTER O, 766 FEET FROM THE South LINE AND 2086 FEET FROM THE East LINE, SECTION 13 TOWNSHIP 11-S RANGE 33-E NMPM.</p>		<p>9. Well No. 1</p>
<p>10. Field and Pool, or Wildcat Undesignated (Inbe-Penn.) Ext.</p>		
<p>15. Elevation (Show whether DF, RT, GR, etc.) 4210' G.L.</p>		<p>12. County Lea</p>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spud well at 4 p.m. 4-8-66 by Cactus Drilling Company. Drill 17½" hole to 365'. Cement 11 jts 13 3/8" 48# H-40 ST&C casing @ 363'. Cement w/225 sx reg. 2% gel cement plus 100 sx reg. cement. Plug down at 6:26 a.m. 4-9-66. Cement circulated. WOC 24 hours. Test casing and BOP w/1000 psi for 10 min., held O.K. Drill ahead.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED C.H. Carr TITLE District Engineer DATE April 15, 1966

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: