

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION, C.

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. OG-854

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Delaware-Apache Corporation	8. Farm or Lease Name Sinclair State
3. Address of Operator 1720 Wilco Building, Midland, Texas	9. Well No. 1
4. Location of Well UNIT LETTER P 545 FEET FROM THE South LINE AND 660 FEET FROM THE East LINE, SECTION 3 TOWNSHIP 10 South RANGE 33-East NMPM.	10. Field and Pool, or Wildcat Middle Lane Penn Ext.
15. Elevation (Show whether DF, RT, GR, etc.)	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 12-28-66 Rigged up Stickney Brother casing pulling contractors and pumped 25 sacks cement plug across existing perforations from 9506' - 15'.
- 1-4-67 Shot 5½" production casing @ 4612' and spotted 25 sacks plug @ stub.
- 1-5-67 Pumped 25 sacks cement plug to 4029' (Bottom of 8-5/8" intermediate casing.)
- 1-10-67 Shot 8-5/8" intermediate casing @ 1498' and pulled same.
- 1-11-67 Pumped 25 sacks cement plug to 380' (Bottom surface casing) and placed a 10-sack cement plug in top of surface casing. Welded plate over 11-3/4" surface casing and installed dry hole marker. Reserve pits have been filled and location cleaned of debris.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Roy H. Reeves TITLE Production Clerk DATE 4-12-67

PROVED BY John W. Remy TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: