

NEW MEXICO OIL CONSERVATION COMMISSION

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State <u>17</u> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.
Fee

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER-	7. Unit Agreement Name NONE
2. Name of Operator TEXACO Inc.	8. Farm or Lease Name J. H. Moore
3. Address of Operator P. O. Box 728 - Hobbs, New Mexico	9. Well No. 4
4. Location of Well UNIT LETTER <u>C</u> <u>919</u> FEET FROM THE <u>North</u> LINE AND <u>1721</u> FEET FROM THE <u>West</u> LINE, SECTION <u>25</u> TOWNSHIP <u>11-S</u> RANGE <u>32-E</u> NMPM.	10. Field and Pool, or Wildcat See below
15. Elevation (Show whether DF, RT, GR, etc.) 4337' (D. F.)	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1105.

Total Depth - 8,560'
8 5/8" O. D. Casing Cemented at 3500'

(Wolfcamp Gas Pool) Ran 8541' of 2 7/8" O. D. Casing, 6.50 LB, J-55, NEW, and cemented at 8556'. Plug at 8529'.

(Cisco Oil Pool) Ran 8540' of 2 7/8" O. D. Casing, 6.50 LB, J-55, NEW, and cemented at 8555'. Plug on bottom. Ran Kobe cross over shoe at 8070', and 8060' of 1" tubing to 8070', vent string.

Cemented above strings of casing with 300 Sx. Trinity Lite Wate with FRA, plus 750 Sx. Trinity Lite Wate, and 200 Sx. Class "C" 4% gel. Tested above strings with 2000 P.-S. I. from 6:00 P. M. to 6:30 P. M. October 14, 1966. Tested O. K. Job complete 6:30 P. M. October 14, 1966.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dan Gillett TITLE Assistant District Superintendent DATE October 17, 1966
APPROVED BY [Signature] TITLE [Signature] DATE 00
CONDITIONS OF APPROVAL, IF ANY: