

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <u>Drilling</u>	7. Unit Agreement Name
2. Name of Operator <u>Southland Royalty Company</u>	8. Farm or Lease Name <u>Epperson</u>
3. Address of Operator <u>1405 Wilco Building, Midland, Texas</u>	9. Well No. <u>1</u>
4. Location of Well UNIT LETTER <u>G</u> <u>1830</u> FEET FROM THE <u>North</u> LINE AND <u>1980</u> FEET FROM THE <u>East</u> LINE, SECTION <u>24</u> TOWNSHIP <u>11-S</u> RANGE <u>33-E</u> N.M.P.M.	10. Field and Pool, or Wildcat <u>Undesignated (Inbe- Penn.) Ext.</u>
15. Elevation (Show whether DF, RT, GR, etc.) <u>4216.9 G.L.</u>	12. County <u>Lea</u>

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled 11" hole to 4005'. Ran 129 jts. 8 5/8" 24# & 32# J-55 ST&C casing set at 4000'. Cemented w/600 sacks 8% gel cement plus 150 sx. reg. cement w/2% CaCl. Complete 9:30 a.m., 10-4-66. WOC 24 hours. Test casing 1200 psi 10 minutes - held O.K. Cement top 2400'. Drill ahead 7 7/8" hole.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Alton C. Goodrich TITLE Dist. Prod. Supt. DATE 10-6-66

APPROVED BY _____ TITLE _____ DATE OCT 10 1966

CONDITIONS OF APPROVAL, IF ANY: