

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. <b>E-7332</b>

## SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator <b>Stoltz &amp; Company</b>	8. Farm or Lease Name <b>Sinclair "A" State</b>
3. Address of Operator <b>c/o Oil Reports &amp; Gas Services, Box 763, Hobbs, New Mexico</b>	9. Well No. <b>1</b>
4. Location of Well UNIT LETTER <b>0</b> , <b>1980</b> FEET FROM THE <b>East</b> LINE AND <b>660</b> FEET FROM THE <b>South</b> LINE, SECTION <b>22</b> TOWNSHIP <b>11 S</b> RANGE <b>33 E</b> NMPM.	10. Field and Pool, or Wildcat <b>N. Bagley Upper Penn</b>
15. Elevation (Show whether DF, RT, GR, etc.)	12. County <b>Lea</b>

16.

### Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

#### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

#### SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

**Total depth 10,162'. Cemented 4 1/2" 11.6# N-80 & J-55 casing at 10,161' with 600 sacks Incor pozmix 2% gel. Plug down 10:30 P.M. 9/27/66. WOC 36 hours and pressure tested casing with 1000# for 30 minutes, test O.K.**

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED **A. L. Smith** TITLE **Agent** DATE **10/20/66**

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: