

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

HOBBS OFFICE O. C. C.
JAN 10 1 01 PM '67

Form C-103
Superintendent
C-102 and C-103
Effective 1-1-65
HOBBS OFFICE O. C. C.

JAN 17 11 45 AM '67

5a. Indicate Type of Lease	State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	OG-5338

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name -
2. Name of Operator Pennzoil Company	8. Farm or Lease Name Harris-State
3. Address of Operator 1007 Midland Savings Building, Midland, Texas	9. Well No. 1
4. Location of Well UNIT LETTER L , 2086 FEET FROM THE South LINE AND 554 FEET FROM THE West LINE, SECTION 5 , TOWNSHIP 11-S , RANGE 34-E NMPM.	10. Field and Pool, or Wildcat Undesignated
15. Elevation (Show whether DF, RT, GR, etc.) 4196 GL	12. County Lea

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐

REMEDIAL WORK ☒
COMMENCE DRILLING OPNS. ☒
CASING TEST AND CEMENT JOBS ☒
OTHER ☐

ALTERING CASING ☐
PLUG AND ABANDONMENT ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

11-25-66 - Spud 17½" hole at 6:00 p. m.
11-26-66 - Drilled 17½" hole to 390' - Ran 13-3/8", 48# csg to 387'
Cmtd w/240 Sx regular neat w/6% gel plus 100 Sx regular neat
w/2% HA-5. Plug down at 11:00 a.m. 11-26-66. Cement circulated.
Tested csg to 500# before drilling plug. Tested o.k. WOC 12 hrs.
12-3-66 - Drilled 11" hole to 4040'. Ran 8-5/8" 24# & 32# csg to 4040'.
Cemt w/515 Sx Incor neat w/4% gel, plus 100 Sx Incor neat
w/8# salt per Sx. Plug down at 8:30 p.m. Ran temperature
survey. Top cement 2260'. WOC 24 hrs.
12-4-66 - Tested csg w/1500# for min. Tested O.K.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE **Drilling Supt.** DATE **1/5/67**

APPROVED BY [Signature] TITLE [Signature] DATE [Signature]
CONDITIONS OF APPROVAL, IF ANY: