

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

HOBBS OFFICE O. C. C.  
NEW MEXICO OIL CONSERVATION COMMISSION

JAN 19 11 49 AM '67

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-4-65

5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No. -
7. Unit Agreement Name -
8. Farm or Lease Name Epperson
9. Well No. 2
10. Field and Pool, or Wildcat Inbe (Penn.) Undesig.
12. County Lea

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT - A" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator Southland Royalty Company
3. Address of Operator 1405 Wilco Bldg., Midland, Texas 79701
4. Location of Well UNIT LETTER <u>K</u> , <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>24</u> TOWNSHIP <u>11-S</u> RANGE <u>33-E</u> NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 4220.3 Gr.

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drill 7 7/8" hole to T.D. of 9880'.  
Ran 269 jts 5 1/2" 17# N-80 Buttress and LT&C new and used casing set @ 9875'.  
Cemented w/450 sx Incor 12% gel w/8# salt/sk. plus 75 sx Incor 2% gel w/8# salt/sk. Plug down @ 12:00 noon 1-15-67.  
T/Cement by temperature survey @ 7000' behind 5 1/2" casing.  
WOC 48 hours.  
Test 5 1/2" casing @ 2500 psi, test O.K.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE District Engineer DATE 1-18-67

APPROVED BY [Signature] TITLE  DATE JAN 20 1967  
CONDITIONS OF APPROVAL, IF ANY: