

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL AND GAS CONSERVATION COMMISSION

DEC 21 11 35 AM '66

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.		

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Southland Royalty Company	8. Farm or Lease Name Epperson
3. Address of Operator 1405 Wilco Bldg., Midland, Texas 79701	9. Well No. 2
4. Location of Well UNIT LETTER K , 1980 FEET FROM THE South LINE AND 1980 FEET FROM THE West LINE, SECTION 24 TOWNSHIP 11-S RANGE 33-E NM ² M.	10. Field and Pool, or Wildcat Undesig. (Inbe-Penn.) Ext.
15. Elevation (Show whether DF, RT, GR, etc.) 4220.3 GR	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spud well @ 2 p.m., MST, on 12-16-66.

Drill 15" hole to 370'.

Run 11 jts. 11 3/4" 42# H-40 casing set @ 369'. Cement w/320 sx. Incor 2% gel cement plus 50 sx. Incor neat. Plug down @ 2:30 a.m. 12-17-66. Cement circulated. WOC 24 hrs. Test casing @ 1000 psi - hold O.K.

Drill ahead 11" hole.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED

C.H. Can

TITLE

District Engineer

DATE

12-19-66

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: