

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANITARY		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION O. C. C.

HUBBS OFFICE
 MAY 15 11 38 AM '68

Form C-103
 Supersedes Old
 C-102 and C-103
 Effective 1-1-65

5a. Indicate Type of Lease
 State Fee
 5. State Oil & Gas Lease No.
O G 4755

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)

1. CIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator CAYMAN CORPORATION	8. Farm or Lease Name Murphy "A" State
3. Address of Operator P. O. Box 1352 Roswell, New Mexico	9. Well No. 3
4. Location of Well UNIT LETTER L , 660 FEET FROM THE West LINE AND 1980 FEET FROM THE South LINE, SECTION 24 TOWNSHIP 10-S RANGE 33-E NMPM.	10. Field and Pool, or Wildcat Middle Lane Permo-Penn
15. Elevation (Show whether DF, RT, GR, etc.) 4207.4 GL	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 5-4-68 Well spudded 1:00 P.M.
- 5-5-68 T. D. 385 ft. Ran 13 joints 13 3/8" -48#-H-40 casing. Set at 385 ft. Cemented with 400 sx. regular plus 2% CaCl, circulated 25 sx. Plug down 3:15 A.M.
- 5-6-68 W.O.C. 24 hrs. Pressure tested casing @ 1500 ft. 30 min. No leaks, drilled out.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED *W. B. McCoy* TITLE Engineer DATE 5-14-68

APPROVED BY *Joe D. King* TITLE SUPERVISOR DATE _____

CONDITIONS OF APPROVAL, IF ANY: