

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease  
State ☐ Fee ☒

5. State Oil & Gas Lease No.

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Sea Oren	8. Farm or Lease Name Mathers A
3. Address of Operator Box 555, Midland, Texas	9. Well No. 1
4. Location of Well UNIT LETTER <u>E</u> , <u>130</u> FEET FROM THE <u>N</u> LINE AND <u>1500</u> FEET FROM THE <u>W</u> LINE, SECTION <u>30</u> , TOWNSHIP <u>11S</u> , RANGE <u>13E</u> , N.M.P.M.	10. Field and Pool, or Wildcat Undesignated
15. Elevation (Show whether DF, RT, GR, etc.) 8872 GR	12. County Lee

16.

## Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
PULL OR ALTER CASING ☐ OTHER ☐

### SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐  
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐  
CASING TEST AND CEMENT JOB ☒ OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Well drilled 3/14/66. 11 5/8" casing set at 453' and cemented with 350 sack. Cement circulated to surface and allowed to set 2 hrs. before testing 1000# pressure for 30 min. with no drop. 8 5/8" casing set at 599' and cemented with 450 sack. Cement allowed to set 72 hrs. before testing 1000# pressure for 30 min. with no drop. 6 5/8" casing program as follows: 2 3/4" casing, 5 - 2140', 100, 2-58, 2500', 2500'; 4 1/2", 31.05, 11-00 casing set at 1898' and cemented with 350 sack cement. Cement allowed to set 72 hrs. before testing 1000# pressure for 30 min. Test OK.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Edward Smith TITLE Operator DATE 11/07/66

APPROVED BY John W. Runyan TITLE Commissioner DATE 11/07/66

CONDITIONS OF APPROVAL, IF ANY: