

- NEW MEXICO "B" #9, 9920 TD
 9/27 CO LCM & cmt from 9746-9883 PBTD, displ hole w/ 9.0# TSW, test csg & liner to 1500# ok, Dowell spotted 500 gals 15% NE acid @ 9861, POH w/ tbg, DC's & bit, Schl ran GR-Collar corr log from 7900-9886, logged PB then perf 5½" liner in the Devonian @ 9840-9860 w/ 1 JSPF, total of 20 holes, SD for nite.
- NEW MEXICO "B" #9, 9920 TD
 9/28 Ran 5½" RTTS pkr on 2-3/8" tbg set @ 9777, sw & F 84 BNO + 72 BLW/6½ hrs, L hr F 12 BNO + 16 BLW on open 2" ck, TP 30#, SD for nite.
- NEW MEXICO "B" #9, 9920 TD.
 9/29 SI 13 hrs TP 200, S & F 179 BNO + 28 BLW/9½ hrs, L hr F 15 BNO + 2 BLW on 48/64 ck, TP 25, SD for nite.
- 9/30 SI 13 hrs TP 200, S & F 122 BNO + 10 BLW/8 hrs, L hr F 16 BNO + 2 BLW on 48/64 ck, TP zero, left well on 48/64 ck.
- 10/1 F 56 BNO + 5 BLW/24 hrs, well dead, prep to POP.
- NEW MEXICO "B" #9, 9920 TD.
 10/2 S 26 BNO + 14 BLW/1½ hrs, rel pkr, POH, ran 2-3/8 tbg, BP 6009, Baker TA catcher set @ 5976 w/ 15,000# T, T. Perfs 5973-76, SN @ 5972, 195 jts 2-3/8 EUE 8rd tbg, inst'l wellhead, SD for nite.
- NEW MEXICO "B" #9, 9920 TD.
 10/3 S 50 BLW, S/O 1% oil in 2½ hrs, 7400' FIH, Coleman Engr Co ran & set BHPB @ 6000, SI for 24 hrs. - 310 BLW.
- NEW MEXICO "B" #9, 9920 TD.
 10/4 Pull BHPB after 24 hrs ran pump & rods to SN @ 5972, spaced out, RD, Rel unit & Rel well to Prod @ 6:30 p.m. 10/3/73. - 310 BLW.
- NEW MEXICO "B" #9, 9920 TD.
 10/5 Set PU and building power lines - 310 BLW.
- NEW MEXICO "B" #9, 9920 TD.
 10/8 SD 2 days, rain and mud, compl set pump unit, put on pump 5 pm 10/7/73. -310 BLW.
- NEW MEXICO "B" #9, 9920 TD.
 10/9 P 37 BNO + 75 BLW/15 hrs. -235 BLW.
- NEW MEXICO "B" #9, 9920 TD.
 10/10 P 92 BNO + 118 BLW/24 hrs. -117 BLW.
- NEW MEXICO "B" #9, 9920 TD.
 10/11 P 90 BNO + 50 BLW/24 hrs. - 67 BLW.
 Fl level 248' from surface.
- NEW MEXICO "B" #9, 9920 TD.
 10/12 P 140 BNO + 46 BLW/24 hrs. -21 BLW.
- NEW MEXICO "B" #9, 9920 TD.
 10/15 P 557 BNO + 21 BLW + 201 BSW/54 hrs, down 6 hrs, change stroke on unit, L 24 hrs, P 218 BNO + 98 BSW.
- NEW MEXICO "B" #9, 9920 TD.
 10/16 P 147 BNO + 121 BSW/24 hrs, prep to change pump.