

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other Instruct on re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

NM 0108997(A)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

FARRELL Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

CHAUVERON San Andres

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

28-7-33 NMPM

SUNDRY NOTICES AND REPORTS ON WELLS
(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)1. OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

PAN AMERICAN PETROLEUM CORPORATION

3. ADDRESS OF OPERATOR

Box 68, Hobbs, N.M.

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

660' FSL x 660' FWL Sec. 28 (UNIT M, SW/4 SW/4)

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

4432' RDB

12. COUNTY OR PARISH

ROOSEVELT

13. STATE

N.M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐FRACTURE TREAT ☐SHOOT OR ACIDIZE ☐REPAIR WELL ☐(Other) ☐PULL OR ALTER CASING ☐MULTIPLE COMPLETE ☐ABANDON* ☐CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐FRACTURE TREATMENT ☐SHOOTING OR ACIDIZING ☐(Other) ☐REPAIRING WELL ☐ALTERING CASING ☐ABANDONMENT* ☐(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-
nent to this work.)*

In accordance w/ Form 9-331 submitted 9-8-66
remedial work was performed as follows:

"Perforated intervals 4188-94, 4204-06, 4215-21
w/ 2 JSPF. Acidized w/ 6000 gallons 28%
and 11 tons CO₂ in three equal stages:
Restored to production.

After WD: pumped 57 BO x 25 BW 24 hours. GOR 246.
Before : pumped 2 BO x 18 BW 24 hours.

TD- 4411'

PBD- 4404'

DERFS: TOP- 4188'

TPAY 4188

OC 9-8-66

4 1/2" CSA 4311"

BTM. 4392'

SAN ANDRES

COMP 9-26-66

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

Area Supt

DATE

9-27-66

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

04-7-NSGS-14
1-NSW
1-SUSP
1-RRY
2-CHAMPAIN
1-WARREN AMER
1-KERN CO. LAND
1-TBM BROWN

*See Instructions on Reverse Side

J. L. GORDON
ACTING DISTRICT ENGINEER