

DRILLSTEM TEST DATA

SKELLY STATE No. 1 - 660' FSL & 660' FWL, Section 2, T-21S R-36-E,
ROOSEVELT COUNTY, NEW MEXICO.

HOBBS OFFICE O. C. C.
Nov 19 4 01 PM '55

- DST No. 1 - 4720-4784'. Weak blow and died. Open total of 30 minutes. By-passed tool twice. Recovered 30 feet of drilling mud. No shows. 60 minute ISIP - Failed, FP 31# - 62#; 30 minute FSIP 62#; Hyd. 2643#.
- DST No. 2 - 4856-4900'. 6 minute pre-flow. Then open 2 hrs. Weak blow, increased to strong in 1 hour, decreased to weak at end of test. Recovered 1100' gas in drill pipe, plus 130' sulphur water cut mud, plus 598' sulphur water. 60 minute ISIP - 1622#; FP - 58# - 235#; FSIP - 1622#.