

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

# NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103  
Supersedes Old  
C-102 and C-103  
Effective 1-1-65

5a. Indicate Type of Lease	State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	B-10130

## SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator CAYMAN CORPORATION	8. Farm or Lease Name Hondo-State
3. Address of Operator R 610 SECURITY NATIONAL BANK BLDG. ROSWELL, NEW MEXICO	9. Well No. 5
4. Location of Well UNIT LETTER <u>G</u> , <u>1980</u> FEET FROM THE <u>North</u> LINE AND <u>1980</u> FEET FROM THE <u>East</u> LINE, SECTION <u>31</u> TOWNSHIP <u>7-S</u> RANGE <u>33-E</u> NMPM.	10. Field and Pool, or Wildcat Chaveroo-San Andres
15. Elevation (Show whether DE, RT, GR, etc.) 4445.3 G.L.	12. County Roosevelt

16.

## Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

### SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

12-19-67 Well spudded 7:00 PM.  
T.D. 396 ft. Ran 10 joints 8-5/8", 20# casing set at 396 ft. Cemented  
with 250 sx. Incor + 2% CaCl. Plug down 1:00 AM 12-19-67

12-20-67 W.O.C. 18 hrs. Tested casing at 1000# 30 min. No pressure drop. Drilled  
out.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED W. B. McCay TITLE Agent DATE 12-30-67  
APPROVED BY [Signature] TITLE Secretary DATE 12-30-67  
CONDITIONS OF APPROVAL, IF ANY: