

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE
(Other instructions on
reverse side)Form approved
Budget Bureau No. 42 R1424.
5. LEASE DESIGNATION AND SERIAL NO.

NM-0228436-B

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Amerada Federal

9. WELL NO.

1

10. FIELD AND POOL, OR WILDCAT

NORTH MORTON -
Permo-Penn.11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREASec. 31, T14S, R35E,
N.M.P.M.

12. COUNTY OR PARISH 13. STATE

Lea

NM

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT--" for such proposals.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	
2. NAME OF OPERATOR FEATHERSTONE DEVELOPMENT CORPORATION	
3. ADDRESS OF OPERATOR 1717 West Second Street, Roswell, NM 88201	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.* See also space 17 below.) At surface 1980' FNL and 660' FEL of Section 31, Twp. 14 S., Rge. 35 E., N.M.P.M.	
14. PERMIT NO.	15. ELEVATIONS (Show whether DF, RT, GR, etc.) 4045' GR

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACTURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETION

ABANDON*

CHANGE PLANS

X

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACTURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting and proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Oct. 3, 1967 - Spud.

Nov. 3, 1967 - 10,660' (TD). PBTD - 10,623'. Set 8 5/8" 24# and 32# @ 4540'. Cemented 500 sacks. Set 5 1/2" 15.5# and 17# casing at 10,623'. Cemented 200 sacks.

Perforations: 2 shots/ft. at 10,445' - 447' - 449' - 450' - 453'.

Intend to plug and abandon as follows: (Measurements from GR)

25 sack cement plug (230') from TD (10,623') to 10,393'.

Pull 5 1/2" casing (estimated 8500' - 9000').

30 sack cement plug - one half in and one half out of 5 1/2" stub.

35 sack cement plug - (100') at top of Abo (8075').

35 sack cement plug - (100') at top of Glorieta (5950').

35 sack cement plug - (100') in bottom 8 5/8" (4540').

Pull 8 5/8" casing (estimated 1500').

65 sack cement plug - one half in and one half out of stub.

115 sack cement plug - (100') in bottom 13 3/8" at 375'.

10 sack cement plug at surface and set 4 1/2" marker 4' above surface.

Will use 9.5# mud between cement plugs.

18. I hereby certify that the foregoing is true and correct.

FEATHERSTONE DEVELOPMENT CORP.

SIGNED

Charles W. Hicks
(Charles W. Hicks)

TITLE Vice President

DATE Jan. 26, 1973

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY: