

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

MAR 27 1 42 PM '67

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>	
5. State Oil & Gas Lease No. B-9380	
7. Unit Agreement Name State S "N" Unit	
8. Farm or Lease Name	
9. Well No. 13	
10. Field and Pool, or Wildcat Saunders	
12. County Lea	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator Amerada Petroleum Corporation
3. Address of Operator P.O. Box 668 - Hobbs, New Mexico 88240
4. Location of Well UNIT LETTER F , 2271 FEET FROM THE North LINE AND 1980 FEET FROM THE West LINE, SECTION 3 TOWNSHIP 15S RANGE 33E NMPM.
15. Elevation (Show whether DF, RT, GR, etc.) 4204' DF

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input checked="" type="checkbox"/> Install gas lift equip.

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Pulled and laid down 320 fts. 1" EUE tubing and 2-1/2" x 2-1/16" Sargent hyd. pump. Pulled and laid down 331 fts. 2-7/8" OD tubing. Ran 313 fts. 2-3/8" tubing set open ended at 9734' with Guib. KVL-30 packer at 9702', SN at 9701' and 6 flow valves with reverse checks. Turned gas to well and started flowing by gas lift 3-24-67.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>B. J. Linn</u>	TITLE <u>District Superintendent</u>	DATE <u>3-27-67</u>
APPROVED BY _____	TITLE _____	DATE _____
CONDITIONS OF APPROVAL, IF ANY:		